

SUPPLY CHAIN & PROCUREMENT STATUS REPORT

Project: Hyperscale Data Centre - Chennai Campus

Document No: PROC-STATUS-001 Rev 1 Date: June 2026

Prepared by: Procurement Manager

1. CRITICAL EQUIPMENT PROCUREMENT STATUS

1.1 UPS Systems (2N Redundancy)

Manufacturer: Eaton 9PX Series

Quantity: 8 units (4 per power train)

PO: PO-2026-001 Supplier: Eaton India Pvt Ltd, Pune

Lead Time: 18 weeks Order Date: 15 Feb 2026

Expected Delivery: 20 June 2026

Status: IN PRODUCTION - Week 16 of 18

Risk Level: HIGH - Only 2 weeks buffer before installation window (Week 16-20)

Action: Expedite factory acceptance test. Confirm transport logistics.

1.2 Diesel Generators (2N+1)

Manufacturer: Cummins C2000D5

Quantity: 3 units (2000 kVA each)

PO: PO-2026-002 Supplier: Cummins India Ltd, Pune

Lead Time: 20 weeks Order Date: 1 Feb 2026

Expected Delivery: 24 June 2026

Status: IN PRODUCTION - Week 18 of 20

Risk Level: MEDIUM - On schedule but FAT not yet scheduled

Action: Schedule FAT for Week 19. Arrange heavy transport permits.

1.3 Switchgear - 33kV HV

Manufacturer: ABB UniGear ZS1

Quantity: 2 panels

PO: PO-2026-003 Supplier: ABB India, Vadodara

Status: DELIVERED WITH DAMAGE - Transit damage to one panel

Replacement Panel ETA: 30 June 2026

Risk Level: CRITICAL - 2-week delay already impacted civil works

Impact: Commissioning pushed from Week 22 to Week 24

Action: Daily status update from ABB. Expedite replacement.

1.4 CRAH Units

Manufacturer: Stulz CyberAir 3PRO

Quantity: 12 units (3 batches of 4)

Supplier: Stulz India Pvt Ltd, Mumbai

Batch 1: DELIVERED - 4 units on site (1 Apr 2026)

Batch 2: DELAYED 6 WEEKS - Was 15 May, now 30 June 2026

Batch 3: ON SCHEDULE - Expected 30 July 2026

Risk Level: HIGH - Only 4 of 12 CRAH units on site

Impact: Cooling commissioning blocked until 8+ units installed

Action: Accelerate Batch 2. Evaluate alternative supplier for Batch 3.

1.5 Cooling Towers

Manufacturer: Baltimore Aircoil Company (BAC)

Quantity: 4 units

PO: PO-2026-005 Supplier: BAC India, Chennai

Lead Time: 12 weeks Order Date: 1 Apr 2026

Expected Delivery: 24 June 2026

Status: IN FABRICATION - Week 8 of 12

Risk Level: LOW - On schedule. Local supplier.

1.6 Chillers

Manufacturer: Carrier AquaForce 30XW

Quantity: 4 units

Status: DELIVERED AND INSTALLED (15 Apr 2026)

Risk Level: LOW - Installed and pressure tested.

2. SUPPLY CHAIN RISK SUMMARY

CRITICAL: ABB Switchgear replacement panel - ETA 30 June 2026

HIGH: UPS Systems - 2-week buffer only, FAT not confirmed

HIGH: CRAH Units Batch 2 - 6-week delay, cooling commissioning blocked

MEDIUM: Generators - FAT not scheduled, heavy transport permits pending

LOW: Cooling Towers - On schedule

LOW: Chillers - Delivered and installed

3. CRITICAL PATH IMPACT

ABB switchgear damage (CRITICAL) blocks:

- HV cable termination
- Electrical commissioning (pushed Week 22 to Week 24)
- Overall project at risk of 2-4 week delay to Tier III audit

CRAH delay (HIGH) blocks:

- Cooling commissioning (needs 8+ units)
- IT load testing (needs cooling operational)

4. OPEN PROCUREMENT ACTIONS

PA-001: ABB switchgear replacement status - Due 20 Jun - Procurement Manager

PA-002: Eaton UPS FAT scheduling - Due 18 Jun - Procurement Manager

PA-003: Cummins generator FAT scheduling - Due 22 Jun - MEP Contractor

PA-004: Stulz CRAH Batch 2 acceleration - Due 20 Jun - Procurement Manager

PA-005: Evaluate alternate CRAH supplier for Batch 3 - Due 25 Jun - Project Director